


CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 1st QUARTER, CY 2014

MUNICIPALITY OF PURA, TARLAC

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
Desilting of Baldo and Susubaen Creeks	Estipona, Buenavista, & Cadanglaan	5,069,416.00	3/7/2013	1/31/2014	100%	2,716,000.00	1	
DSWD's Supplemental Feeding Program	16 Brgys	874,010.00	5/15/2013	12/31/2013	100%	874,008.00	none	
DSWD's Social Pension	16 Brgys	135,000.00	12/5/2013	12/31/2013	100%	132,000.00	none	
DOLE's NegoKart Project	16 Brgys	150,000.00	5/18/2012	1/31/2013	100%	150,000.00		
BSWM Expanded Modified Composting Project	DA	661,320.00	3/5/2012	12/31/2013	99%	656,391.89		
BSWM Trichoderma Production Laboratory	DA	150,000.00	9/21/2012	12/31/2013	79%	118,509.72		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ARLEE P. AYSON
 Municipal Accountant


CONCEPCION A. ZARATE MD
 Municipal Mayor