


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
FOR THE 2nd QUARTER, CY 2014

**MUNICIPALITY OF PURA, TARLAC**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
Desilting of Baldo and Susubaen Creeks	Estipona, Buenavista, & Cadanglaan	<b>5,069,416.00</b>	3/7/2013	1/31/2014	100%	5,069,415.12		
DSWD's Supplemental Feeding Program	16 Brgys	<b>936,910.00</b>	5/19/2014	12/31/2014	17%	156,151.00		
PhilHealth Capitation Fund	RHU	<b>1,347,700.00</b>	5/12/2014	12/31/2014	28%	383,253.63		
BSWM Expanded Modified Composting Project	DA	<b>661,320.00</b>	3/5/2012	12/31/2013	100%	661,320.00		
BSWM Trichoderma Production Laboratory	DA	<b>150,000.00</b>	9/21/2012	12/31/2013	79%	118,509.72		

*We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.*

  
**ARLEE P. AYSON**

Municipal Accountant

  
**CONCEPCION A. ZARATE MD**

Municipal Mayor