


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
FOR THE 2nd QUARTER, CY 2016

**MUNICIPALITY OF PURA, TARLAC**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
DILG's 2015 BUB Project Expansion of Pura Water System	Estipona, Pura	<b>14,431,122.00</b>	5/5/2015	12/31/2015	100%	14,431,122.00		
DILG's Performance Challenge Fund(2013)	Singat, Pura	<b>1,000,000.00</b>	3/11/2014	12/31/2014	100%	1,000,000.00		
PhilHealth Capitation Fund	RHU	<b>1,468,200.00</b>	5/12/2014	12/31/2015	35%	510,535.00		
PhilHealth's Maternity Care Package	RHU	<b>525,550.00</b>	11/22/2014	12/31/2016	61%	321,380.00		
BSWM Trichoderma Production Laboratory	DA	<b>150,000.00</b>	9/21/2012	12/31/2013	84%	126,509.72		
DOLE - capital assistance for the implementation of Livelihood enhancement & formation	MSWD	<b>100,000.00</b>	11/17/2015	4/30/2016	100%	100,000.00		
Subsidy from Provl Govt of Tarlac-for the Araw ng Lalawigan Celebration	Tourism	<b>40,000.00</b>	5/25/2016	5/31/2016	100%	40,000.00		
DILG's 2016 BUB Project Expansion of Pura Water System	Linao & singat	<b>12,000.00</b>	6/8/2016	12/31/2016	0%	-		
DOH Region III-MLGP program	RHU	<b>225,000.00</b>	6/17/2016	12/31/2016	0%	-		

*We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.*

  
**ARLEE P. AYSON**  
Municipal Accountant

  
**CONCEPCION A. ZARATE MD**  
Municipal Mayor